

From: (b)(6) COL MIL USA USCENTCOM CCJ4/E
To: MIL USA USCENTCOM CCJ4/A; Anderson, Scott M DV6 CIV USAF USCENTCOM CCJ4/AD
Cc: (b)(6) CDR MIL USN USCENTCOM CCJ4/E; (b)(6) Mr CIV USAF USCENTCOM CCJ4/E
Subject: FW: New CENTCOM HQ Weekly Status
Date: Thursday, December 30, 2010 3:43:44 PM
Attachments: Weekly 30 Dec 10.docx

Sir,

Here is the latest update on the new building construction.

Vr

(b)(6)

From: (b)(6) CDR MIL USN USCENTCOM CCJ4/E
Sent: 0, 2010 10:52 AM
To: (b)(6) COL MIL USA USCENTCOM CCJ4/E
Cc: (b)(6) Mr CIV USAF USCENTCOM CCJ4/E; (b)(6) LTC MIL USA
USC
Subject: New CENTCOM HQ Weekly Status

COL (b)(6) -

Weekly status update is enclosed for your review. We have received initial damage assessments for the East side Electrical rooms (floors 1-4), with most equipment requiring replacement. No information is available on production and delivery of these systems due to the holiday season. (The majority of equipment requiring replacement is custom built.) I expect production/delivery information to begin coming in next week.

The critical impact of this failure is the availability of Normal Power to room DI-1, where all of the unclassified and secret data feeds come into the building for further distribution. The Joint Occupancy Working Group will focus its efforts next week on identifying ways to overcome the lack of power in DI-1 so as not to effect critical path events.

V/r

(b)(6)

CDR, USN

onstruction Manager

(b)(6)

