

# HQ Construction Weekly Status Report (10 June 2010)

- Items of interest:
  - Implementation of CENTCOM approved User change package
    - \$6M for User changes in place with USACE
    - Notice to Proceed (NTP) issued to CLARK
    - No additional User changes will be accepted
  
- Drumbeat to Joint Occupancy (JO) Phase:
  - JO Working Group (JOWG) establish prerequisites for GFE installs and incorporate into integrated master schedule (IMS) – 17 June
  - JOWG meeting with USACE/CLARK to discuss IMS and service needs by room – 25 June
  - USACE provide detailed schedule showing service availability in each JO room – 1 July
  - JO Working Group populate IMS with install/checkout/test dates informed by room/services availability dates – 8 July
  
- Status (2 Week Outlook):
  - External to HQ Building
    - Complete underground communications conduit bank to bldg 543
    - Complete Chill Water (CW) piping from Vault 96 to 95
  
  - HQ Building
    - Continue above ceiling rough in throughout bldg (elec., fire and mech.)
    - Commence install replacement I-beam (14 June) adjacent to shear wall (Area A)
    - Commence install of support steel (14 June) on shear walls (Area B)
    - Continue critical wall framing on all levels
    - Continue with roof truss installation
  
- Upcoming Events / Long Range Milestones:
  - CENTCOM Joint Occupancy Meeting (6/10)
  - Govt Only Project Status Meeting (6/15)
  - Contractor Weekly Production Meeting (6/16)
  - Commence Move In (4/5/2011)
    - *2-3 month delay expected (structural corrections, User change package)*
  - Move in Complete, Commence Demolition of Bldg 540 (8/25/2011)
  - Project Complete (3/8/2012)

Prepared by:  
CDR (b)(6) P.E.  
CCJ4-E HQ Construction Liaison  
(b)(6)