

HQ Construction Weekly Risk Assessment (21 Jan 11)

Background: Project scope is construction of a 4-story, 260,000 square foot 4-star headquarters (HQ) facility, demolition of old HQ facility, and construction of a Reception Center and parking lot on the old HQ site. Air Force Center for Engineering and the Environment (AFCEE) is the funding provider, US Army Corps of Engineers (USACE) is the construction agent. Project started in August 2009. Experienced a 100 day/\$1.4M delay in summer 2010 due to a steel embed failure in the buildings frame. Experienced a 26 day/\$5M delay in summer 2010 due to CENTCOM directed building changes. A flooding incident in December 2010 destroyed power distribution equipment on all floors of the West side of the building with no schedule impact expected. No further supplemental funds are available from AFCEE, and any further schedule delay risks overall project completion.

- **Leak in Uninterruptible Power Supply Room**

- At approximately 1700 on 20 Jan 2011, a leak was discovered on a Computer Room Air Conditioning (CRAC) unit in the Uninterruptible Power Supply (UPS) room. A flexible connection connecting the CRAC unit's condensate drain to the drain line came loose resulting in water leaking onto the floor of the UPS room on the 2nd floor. This water came into contact with some of the underfloor bus duct and dripped down onto the UPS switchgear located on the 1st floor.
- Immediate action was taken to stop the water leak and to remove all visible water. Fans are set in place drying out any remaining moisture. The switch gear manufacturer, Eaton, had a representative on site this morning. Latest estimate looks like the cost to repair the switchgear is around \$400k +/- \$50k. Some interior components will need to be replaced. All work should be done prior to need by CENTCOM for their work requiring UPS power (beneficial occupancy dates of server rooms in early April), Joint Occupancy Working Group will evaluate when replacement schedule dates are available. Definitive cost and timeline for repair will not be known until next week.

- **Joint Occupancy Period**

- **Risk:** Poor schedule coordination between Clark, CCJ6, CCHC, and their subcontractors can lead to lost work time, an increase in rework, schedule delays, and associated costs. Delays on one project can cascade into delays on several other projects.
- **Mitigation:** Frequent schedule reviews and updates, regular meetings of the Joint Occupancy Working Group (JOWG) for schedule integration.
- **Status:** JOWG finalized equitable trash removal program, coordinated delivery issues of electrical power components, and discussed an issue regarding server power delivery bus bars. Next JOWG will deep dive Telecom Room Beneficial Occupancy dates.

- **Move-In Period**

- **Risk:** Delays in extending the move-in period beyond 16 weeks (plus 4 weeks for Bldg 540 sanitization) will delay demolition and subsequent construction of Phase 2 structures, with a resultant increase in MILCON costs.
- **Mitigation:** Move-in OPORD coordinated by CCHC with all other CENTCOM Directorates, adherence to move-in schedule, JOC move properly coordinated with J6 for smooth cutover of systems.
- **Status:** Next all-Directorate move planning meeting is 25 January.

- **Change Management**

- **Risk:** Changes to Bldg 570 due to CENTCOM organizational changes or changes in mission requirements can lead to seating area changes (furniture, computer, Audio/Visual (AV) systems) with associated schedule delays/costs.
- **Mitigation:** Careful evaluation of any change requests, identification of additional funds to support all change requests.
- **Status:** Three changes in routing:
 - CCJ5 Front Office SCIF – Routing to COS recommending approval. MILCON Cost \$92k.
 - CCJ6 Network Operations Center – In J4 routing. MILCON cost is \$40k.
 - CCJ6 Expand Antenna Platforms – In J4 routing. MILCON cost is \$70k.

Prepared by:
CDR (b)(6)
CCJ4-E HQ Construction Liaison
8 (b)(6)

HQ Construction Weekly Risk Assessment

(21 Jan 11)

- **Security System**
 - **Risk:** Delays in building construction have pushed the move-in beyond the contractual funding limits of the security system contract. Additional funds will be required to ensure security system is operational prior to move-in.
 - **Mitigation:** Additional funding (\$180k-250k) required to complete system installation if fiscal policy exception not granted.
 - **Status:** CCHC requesting a 6 month extension to the 12 month service contract limit to NAVSEA Contracting Officer citing circumstances outside the government's control (embed failure). CCHC working with CCJ8 to identify FY11 funds in event extension is denied. Funds required by 4 Mar 2011 to support schedule.
- **Overall Schedule Status**
 - **Risk:** Delays in building construction will increase MILCON costs beyond available funds and impact CENTCOM operational schedule.
 - **Status:** Project is on schedule.
- **Funding Status** (as of November 2010)
 - Remaining MILCON Contingency Funds for CENTCOM use: **\$500k**
 - Project has \$3M in contingency remaining, with an expected \$1.2M refund from the design agent resulting from the embed failure.
- **Upcoming Events**
 - Senior Advisory Group Meeting (Moved to early March – BCE [Bldg 30] Conference room)
 - Commence Move In (19 Aug)
 - Move in Complete (Nov 11)
 - Commence Demolition of Bldg 540 and Reception Center construction(Jan 12)
 - Project Complete (August 12)

Prepared by:
CDR (b)(6)
CCJ4-E HQ Construction Liaison
(b)(6)