

From: (b)(6) CTR USCENTCOM CCHC/F
Sent: Wednesday, December 22, 2010 2:24 PM
To: (b)(6) Mr CIV USAF USCENTCOM CCJ6-E; ' (b)(6)
(b)(6) CTR USCENTCOM CCJ6-EP; ' (b)(6)
(b)(6)
OM CCJ4-E
Subje (b)(6) damage on activities on B side

All,

The flood that occurred last week may have an impact on activities in DI-1. Three of the four PDUs which provide power to the overhead electric busway system in DI-1 were damaged by water and will have to be replaced. (The fourth might have to be replaced, too, but we won't know that for a while.)

Clark and Aneco are still sizing up how long it will take to order/receive/install replacement equipment. We should have more info from them in early to mid-January. It's feasible or even probable that the equipment will take 8-16 weeks to be delivered, and another few weeks to install and hook up, so power to the DI-1 racks might be available sometime between early March to mid-May (my guess only).

Our current beneficial occupancy date for DI-1 is April 4th, with security systems needed to be operational by April 11th, whereupon we would presumably be pushing data – is this correct? Or, is the intent to have physical security and still be installing equipment and not pushing data (and thus not turning equipment on) until a later date?

At any rate, this is something which the J6 Team will need to reckon with and determine if there's any impact or not.

Power to DI-2 is OK because the PDUs for it are from the A side electric rooms.

Regards,

(b)(6)

R.A., CTR
N Manager
U.S. Central Command (CCHC)

(b)(6)