

From: (b)(6) CTR USCENTCOM CCHC/F
To: (b)(6) CDR MIL USN USCENTCOM CCJ4-E; (b)(6) SAM";
(b)(6) @clarkconstruction.com"; (b)(6) @clarkconstruction.com"; (b)(6) "; (b)(6)
TCOM CCJ6-EP; (b)(6) Mr CIV USN"; (b)(6) CTR USCENTCOM CCJ6-EP;
(b)(6) Mr CIV USAF USCENTCOM CCJ6-E; (b)(6) CTR USCENTCOM DIA-DIA;
(b)(6) Mr CIV DIA USCENTCOM CCJ2-OS; (b)(6) "; (b)(6) CTR
C-SP
Subject: Joint Occupancy meeting for Jan 6th
Date: Monday, January 03, 2011 12:49:49 PM

All,

The Joint Occupancy meeting for this Thursday will focus on:

- Was Joint Occupancy of DI-1 completed on Dec 31st as planned (with the exception of normal power as a result of the flood incident)?
- Are we on track to achieve Joint Occupancy of DI-2 on Jan 10th as planned? (UPS power to overhead busbars fed from A-side, so no impact from flood.)
- Discuss delivery date of PDUs from APC for the Server Room, and Aneco hooking up to them. Still on track to achieve Joint Occupancy by Jan 31st?
- Schedule impacts of the flood incident, specifically on how soon UPS power to DI-1 and B-side TRs can be made available.

Regards,

(b)(6)

(SE-RSC staff – you probably don't need to attend this particular meeting.)

(b)(6) , R.A. , CTR

CCHC MILCON Manager

U.S. Central Command (CCHC)

(b)(6)