

From: (b)(6) [CDR MIL USN USCENTCOM CCJ4/E](#)
To: (b)(6) [MIL USA USCENTCOM CCJ4/E](#)
Cc: (b)(6) [LTC MIL USA USCENTCOM CCJ4/E](#); (b)(6) [Mr CIV USAF USCENTCOM CCJ4/E](#)
Subject: us
Date: Friday, January 28, 2011 2:15:27 PM
Attachments: Weekly 28 Jan 11.docx

COL (b)(6)-

Weekly status update is enclosed.

- The user change to SCIF the J5 Front Office was approved by the COS and is with USACE for execution.
- CCHC will likely end up paying \$50-100k to repair the Uninterruptible Power Supply (UPS) equipment damaged last week by the air conditioning unit leak while the Corps of Engineers sorts out the insurance/liability issue. (The Prime/Sub Contractor position is that they do not carry insurance to cover damage to third party installed material not installed under the MILCON contract, we conduct the equipment installation at government risk.)
- The 'J6 NETOPS SCIF' and 'Expand Antenna Platform' changes were sent back from the COS requesting a meeting to discuss with J4E, J6, and CCHC prior to signing.

V/r

(b)(6)

CCJ4/E - CENTCOM HQ Construction Manager

(b)(6)